

Appendix 5.37						
Financial & Physical Progress of implementation of RGGVY as on 30.09.2010						
(₹ lakh)						
Sl. No.	Name of Item	Unit	Amount released	Target for 2006-07 to 2011-12	Achieve ment 2011-12	Expenditure 30.09.2011
1	Installation of 25 KVA transformer	No.	4844.05	1503	379	4060.24
2	Construction of 11KV Line	KM		1351.07	407.72	
3	Construction of LT single phase line	KM		1587.57	646.19	
4	Construction of LT three phase line	KM		446.92	136.8	
5	Effecting BPL/SC service connection	No.		56351	49525	

Source: KSEB