

Appendix 5.38				
Financial & Physical Progress of implementation of RGGVY as on 30.09.2013				
(₹ lakh)				
Sl.No.	Name of Item	Unit	Target	Achievement
1	Construction of 66/11KV s/s	Nos	1	0
2	Enhancement of 33/11KV s/s	Nos	2.00	0
3	66 KV DC Line	Kms	2.50	0
4	11 KV Line extension	Kms	995.15	635.19
5	Dist. Transformers 25 KVA	Nos	1050.00	564
6	LT 3 Ph. 4 W Line	Kms	358.57	200.75
7	LT 1 Ph. 2 W Line	Kms	2113.39	1321.3
8	BPL service connection	Nos	55965.00	43870

Source: KSEB