

Appendix 2.82											
Project-wise Details of Ongoing Projects											
Sl. No.	Name of Project	Year of starting	Original estimate	Revised estimate	Year of revision	Cost escalation (%)	Expenditure upto December 2012	(₹ Lakh)			
								Target area to be irrigated (Ha)		Physical achievement as on 3/12 (Ha)	
								Net	Gross	Net	Gross
1	2	3	4	5	6	7	8	9	10	11	12
1	Muvattupuzha	1974	4808	93900	2011	1953	82615.92	19237	37737	-	31106
2	Idamalayar	1981	904	69400	2011	7677	36798.36	14394	29036	-	-
3	Karapuzha	1979	760	44150	2010	5809	28962.14	5221	8721	601	938
4	Banasurasagar	1999	1137	18550	2010	1631	4231.6	2800	3825	-	-

Source: Water Resource Department